

1 BILL NO. S-85-11-22

2 SPECIAL ORDINANCE NO. S- 224-85

3 AN ORDINANCE approving Change Order
4 No. 1 for Res. 408-85, Phase I,
5 Southwest Interceptor, with Scheidleman
6 Excavating, Inc., in connection with
7 the Board of Public Works and Safety
8 of the City of Fort Wayne, Indiana.

9 NOW, THEREFORE, BE IT ORDAINED BY THE COMMON COUNCIL OF
10 THE CITY OF FORT WAYNE, INDIANA:

11 SECTION 1. That Change Order No. 1 for Res. 408-85,
12 Phase I, Southwest Interceptor, with Scheidleman Excavating, Inc.,
13 in connection with the Board of Public Works and Safety, for:


14 Change Order No. 1 for Res. 408-85,
15 Phase I, Southwest Interceptor is
16 necessary because quantities shown
17 reflect actual quantities used in
18 construction based on final measure-
19 ments. Increases in items numbered
20 7A and 8A were caused by adverse soil
21 conditions. Item 14A is added due to
22 two abandoned bridge abutments en-
23 countered at Ardmore and Lower Hunt-
24 ington Roads which were not known to
25 exist and therefore not included in
26 the original contract;

27 involving a net increase of Twenty-Two Thousand Sixty-Six and
28 98/100 Dollars (\$22,066.98), all as more particularly set forth
29 in the specifications, and which is on file with the Office of
30 the Board of Public Works and Safety, and is by reference incor-
31 porated herein, made a part hereof and is hereby in all things
32 ratified, confirmed and approved.

SECTION 2. That this Ordinance shall be in full force
and effect from and after its passage and any and all necessary
approval by the Mayor.


Councilmember

APPROVED AS TO FORM
AND LEGALITY


Bruce O. Boxberger, City Attorney

Read the first time in full and on motion by Henry, seconded by Dolan, and duly adopted, read the second time by title and referred to the Committee City of Fort Wayne (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Chambers, City-County Building, Fort Wayne Indiana, on _____, the _____ day of _____, 19____, at _____ o'clock _____ .M., E.S.

DATE: 11-12-85 Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Read the third time in full and on motion by Henry, seconded by Dolan, and duly adopted, placed on its passage. PASSED (~~LOST~~) by the following vote:

	<u>AYES</u>	<u>NAYS</u>	<u>ABSTAINED</u>	<u>ABSENT</u>	<u>TO-WIT:</u>
<u>TOTAL VOTES</u>	<u>9</u>	_____	_____	_____	_____
<u>BRADBURY</u>	<u>✓</u>	_____	_____	_____	_____
<u>BURNS</u>	<u>✓</u>	_____	_____	_____	_____
<u>EISBART</u>	<u>✓</u>	_____	_____	_____	_____
<u>GiaQUINTA</u>	<u>✓</u>	_____	_____	_____	_____
<u>HENRY</u>	<u>✓</u>	_____	_____	_____	_____
<u>REDD</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHMIDT</u>	<u>✓</u>	_____	_____	_____	_____
<u>STIER</u>	<u>✓</u>	_____	_____	_____	_____
<u>TALARICO</u>	<u>✓</u>	_____	_____	_____	_____

DATE: 11-26-85

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as (ANNEXATION) (~~APPROPRIATION~~) (~~GENERAL~~) (~~SPECIAL~~) (~~ZONING MAP~~) ORDINANCE (~~RESOLUTION~~) NO. 224-85 on the 26th day of November, 1985,

ATTEST:

(SEAL)

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Mark E. O. Pitt
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 27th day of November, 1985, at the hour of 1:00 o'clock P. .M., E.S.T.

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Approved and signed by me this 5th day of December, 1985, at the hour of 3:30 o'clock P. .M., E.S.T.

Win Moses, Jr.
WIN MOSES, JR., MAYOR

CHANGE ORDER

Change Order No. I-1
 Project No. S-2
 Name of Project: Southwest Interceptor Phase I

Resolution No. 408-85
 Board Order No. _____
 Date: October 11, 1985

To: SCHEIDLEMAN EXCAVATION, INC.
 (Contractor)

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change		Change in Contract Price	
		Description	Unit Price	Decrease	Increase
		SEE ATTACHED			
Total Decrease				10,544.57	
Total Increase					32,611.55
Net (Decrease) (Increase)					22,066.98
Contract Price					

The sum of \$ 22,066.98 is hereby (added to) (~~deducted from~~) the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price	\$ <u>226,655.06</u>
Current Contract Price Adjusted by Previous Change Order	\$ <u>-0-</u>
New Contract Price including this Change Order	\$ <u>248,722.04</u>

The time provided for completion in the contract for this project is (unchanged) (~~increased~~) ~~XXXXXXXXXX~~ by N/A calendar days due to this Change Order. The date for completion of all work shall be Unchanged. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: James H. Russell Engineer Date 10/14/85
 Accepted by: [Signature] Contractor Date 10/16/85
 Approved by: [Signature] City Engineer Date Oct 16, 1985
 Approved by: David J. Kiel Owner Date 10-23-85
Bette R. [Signature]
 Attested by: Helen V. Gachemaw Clerk Date 10-23-85

Attachment to Change Order # I-1
Resolution 408-85 October 11, 1985
Southwest Interceptor Phase I

Item No.	Quantity	Description of Change	Unit Price	Change in Contract Price	
		Description		Decrease	Increase
1A	2392 LF	21" sewer pipe	52.32	52.32	
2	86 LF	16" concrete encased D.I. pipe	42.75	171.00	
6	9 EA	6" building sewer repair	42.00	126.00	
7A	5803 CY	#53 or #73 special backfill	6.00		8,856.00
8A	2291 CY	Asphalt street replacement	22.72		18,789.44
10	190 LF	Seed/mulch/fertilize(include topsoil)	1.00		100.00
11	21 CY	Unstable soil excavation	9.75	3,695.25	
13A	0	12 gauge sheet piling left in place	5.00	6,500.00	
14A	1 LS	Bridge abutment removal	4,866.11		4,866.11
				Total Decrease	10,544.57
				Total Increase	32,611.55
Net (Decrease) (Increase)				Contract Price	\$22,066.98

Change Order No. I-1

Resolution No. 408-85

Board Order No. _____

REQUEST AND JUSTIFICATION FOR CHANGE


1. Necessity for change: _____

Quantities shown reflect actual quantities used in construction, based on
final measurements. Increases in items numbered 7A and 8A were caused by
adverse soil conditions. Item 14A is added due to two abandoned bridge
abutments encountered at Ardmore and Lower Huntington roads which were not
known to exist and therefore not included in the original contract.

2. Will proposed change alter size of the project? Yes _____ No XXXX
If yes, explain

3. Affect on operation and maintenance cost of this project:

None


Project Engineer

TITLE OF ORDINANCE Change Order #1 for Res. 408-85, Ph. I, Southwest Interceptor

DEPARTMENT REQUESTING ORDINANCE Board of Public Works & Safety D-85-11-22

SYNOPSIS OF ORDINANCE Change Order #1 for Res. 408-85, Phase I, Southwest Interceptor

is necessary because quantities shown reflect actual quantities used in construction
based on final measurments. Increases in items numbered 7A and 8A were caused by
adverse soil conditions. Item 14A is added due to two abandoned bridge abutments
encountered at Ardmore and Lower Huntington Roads which were not known to exist and
therefore not included in the original contract. Scheidleman Excavating, Inc. is
the Contractor.

EFFECT OF PASSAGE To facilitate completion of project.

EFFECT OF NON-PASSAGE _____

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) Increase of \$22,066.98

ASSIGNED TO COMMITTEE _____

BILL NO. S-85-11-22

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON CITY UTILITIES TO WHOM WAS

REFERRED AN (ORDINANCE) ~~(RESOLUTION)~~ approving Change Order

No. 1 for Res. 408-85, Phase I, Southwest Interceptor, with
Scheidleman Excavating, Inc., in connection with the Board of Public
Works and Safety of the City of Fort Wayne, Indiana:

HAVE HAD SAID (ORDINANCE) ~~(RESOLUTION)~~ UNDER CONSIDERATION AND BEG
LEAVE TO REPORT BACK TO THE COMMON COUNCIL THAT SAID (ORDINANCE)
~~(RESOLUTION)~~

YES

NO

Thomas C. Henry
THOMAS C. HENRY
CHAIRMAN

Janet G. Bradbury
JANET G. BRADBURY
VICE CHAIRWOMAN

Donald J. Schmidt
DONALD J. SCHMIDT

James S. Stier
JAMES S. STIER

Charles B. Redd
CHARLES B. REDD

CONCURRED IN 11-26-85

SANDRA E. KENNEDY
CITY CLERK